

**Distribution Code Review Panel
Meeting 72 – Thursday 4 October 2018**

Paper by Code Administrator

Phase 1 - DNO progress reporting on changes to RoCoF settings on sites with Power Stations > 5MW

This short report highlights the DNOs 2018 progress as of 4 October 2018 with regards to the required changes to the RoCoF settings on sites with Power Stations > 5MW.

>5MW Power Stations – All Connections

	Total MW	MW of changed settings	MW not applicable	MW WiP
ENW	486.31 (507.1)	272.56 (106.0)	213.75 (153.8)	0
NPg	2460.4 (2469.4)	387.0 (371.2)	2073.4 (1978.9)	0
SPEN	1903.18 (1903.18)	1313.15 (1296.15)	513.03 (513.03)	35.0 (52.0)
SSEPD	2143.99 (2134.3)	1001.35 (338.7)	1142.64 (816.0)	0
UKPN	1482.02 (1482.02)	853.26 (829.46)	628.81 (628.81)	0
WPD	2431.87 (2582.0)	1141.54 (635.0)	1290.33 (1166.7)	0
31/07/18 (June 2017)	10907.77 (10916.77)	4968.86 (4951.86)	5861.96 (5767.36)	35.0 (52.0)

Notes that accompanied the DNO submissions.

SPEN

SPM - 1 unit (35MW) remaining. Update 04 October 2018

All infrastructure works have been completed with the exception of the final trip connection to the customer switchgear. The commissioning of the scheme is now scheduled to tie in with a customer outage scheduled for the 17th October. The customer delayed their original outage date for operational reasons.